

HOUSING AUTHORITY of the BIRMINGHAM DISTRICT

TUXEDO COURT

PROGRESS REPORT
October 2009

Program Managers

BOULEVARD GROUP INC.

484 Boulevard SE
Atlanta, GA. 30312

Tel. 404.622.7879
fax 404.622.9395

2323 – 1st Avenue North
Birmingham AL 35203

Tel. 205.327.2702
fax 205.327.2704

November 9, 2009

TUXEDO COURT

HOUSING AUTHORITY
of the Birmingham District

PROGRESS REPORT No. 64
October 2009

TABLE OF CONTENTS

SECTION 1	Executive Summary
SECTION 2	Status Reports
	<ul style="list-style-type: none">• Resident Relocation and Returns• Project Progress Overview<ol style="list-style-type: none">1. Project Implementation2. Construction Progress3. Project Related Meetings4. Procurements Status5. Document Submissions and Notices• Project Look Ahead• Financial Review<ol style="list-style-type: none">a. Payment Applications
SECTION 3	Informational Photographs

SECTION 1
EXECUTIVE SUMMARY

**PROJECT PROGRESS OVERVIEW
October 2009**

- *Fountain Heights* – Closeout of the contract is in progress; the final pay request has been received from the contractor. To date, nineteen (19) houses have closed.
- *Infrastructure Services* – Approximately 95% of the work is complete. Final paving on 50% of the streets remain.
- *Rental Units Construction* – Capstone Building Corporation is progressing with the building construction. Construction is 95% complete on Phase I and 84% complete on Phase II. Final punch walkthrough has been conducted on seven (7) buildings. Six (6) rental unit buildings and the clubhouse are substantially complete. The certificate of occupancy has been issued for the clubhouse. The certificates of occupancy are expected for six (6) additional buildings in early November 2009.
- *Property Manager RFP* – The contract documents have been executed by HJ Russell. HJ Russell moved to the site on October 30, 2009.
- *AHFA* – The Alabama Housing Finance Authority approved the application submitted by HABD for Exchange Funds. Due diligence is underway.
- *ALDOT Trail* – Design efforts are complete. The plans have been approved by ALDOT. A schedule for advertising and bidding is underway.
- *Gateway Park* – The construction services were bid. An award was approved by HABD Commissioners at its September 2009 Board Meeting.

SECTION 2
STATUS REPORTS

RESIDENT RELOCATION AND RETURNS

October 2009:

All residents of Tuxedo Court have been relocated to other housing communities and locations selected by the residents as of November 15, 2005.

HJ Russell is the procured property management firm. The contract documents have been executed by HJ Russell. HJ Russell will be on site to begin the application process on November 2, 2009.

Numerous interested potential residents have expressed interest in living at Tuxedo Court. Members of the project management team receive daily calls from individuals asking about the new community. A temporary phone line has been established to accept calls and provide information to interested parties. Approximately thirty (30) calls per day are received.

PROJECT PROGRESS OVERVIEW

October 2009:

1. Project Implementation

A. Off-Site Development – Fountain Heights Homeownership Component

- a. Homeownership opportunities in Fountain Heights are being promoted through the HABD staff with the distribution of the revised HABD Homeownership brochure, highlighting photographs and information about the homeownership program.
- b. Signage promoting homeownership opportunities are posted in and around the Fountain Heights neighborhood, and near Interstate 65 in the Fountain Heights area. Interested families are directed to contact the HABD Homeownership Coordinator.

I. Site Acquisitions

- a. Services complete.

II. Off Site Development Process – 25 Single Family Homes in Fountain Heights

- a. KSH Construction has completed the project. To date, the contractor has delivered twenty-five (25) houses as substantially complete.
- b. The contractor has submitted close out documents to the architect. Closeout is underway.
- c. Currently, HABD staff has secured twenty-three (23) sales contracts for the homes being constructed. The HABD has closed with nineteen (19) homeowners and additional closings are expected in the upcoming weeks.

III. Market Studies

- a. No additional activity at this time.

B. On-Site Development – Tuxedo Court Property

I. Demolition

- a. Services complete.

II. Site Development / Public Improvements

- a. Engineering Design Technologies, Inc. is the engineer of record for the re-bid process.

TUXEDO COURT

- b. In efforts to utilize the Jefferson County Commission as a funding source, and in association with comments Commissioner Langford expressed at the Tuxedo Court Groundbreaking ceremony, an interlocal agreement between the City and Jefferson County for funding for this project was approved by the Jefferson County Commission at its February 20, 2007 meeting. The interlocal agreement has been executed by both parties.
- c. The HABD/PMT Team is continuing to work and coordinate with the City regarding the infrastructure scope and budget. The Intergovernmental Agreement has been approved by the City Council and executed by the Mayor. An amendment to the Intergovernmental Agreement has developed and is being reviewed. The Program Management Team met with City Staff in early December 2008 regarding the amendment. The amendment was approved by the City Council at its March 2009 Council meeting.
- d. The HABD/PMT Team along with Williams Blackstock Architects and subconsultants prepared documentation to be submitted to the Alabama Department of Transportation (ALDOT) Transportation Enhancement (TE) Program through the City of Birmingham's Planning and Engineering Department. Annually, the ALDOT makes the TE Project available to cities and municipalities with request for proposals. The proposal included schematic design efforts for the proposed linear park at on-site Tuxedo Court and enhancements along the Interstate 20/59 corridor in the vicinity of Tuxedo Court. Notification of approval from ALDOT was received. The PMT met with the City's engineering staff regarding the status of the ALDOT grant. Design is complete. The plans have been approved by ALDOT. An advertising and bid schedule is being developed for review by the City.
- e. The infrastructure construction was re-bid in order to receive the funding from the City. The proposed schedule for re-bid was:

Advertisement begins:	December 9, 2007
Pre-Bid Conference:	December 18, 2007
Bid Opening:	January 15, 2008
- f. Russo Corporation is approximately 95% complete with infrastructure services. Sidewalks and final paving have begun; work is nearing completion.
- g. The HABD Board of Commissioners awarded the design services for the Tuxedo Court HOPE VI Community Center and Daycare Center to Herrington/TRI Joint Venture. A kick off meeting was held. Programs for design services are finalized. The architect has completed schematic design and is awaiting approval from HABD.
- h. Bhate Geosciences is providing geotechnical services for the construction.

III. Site Acquisitions

- a. No activity at this time.

IV. Rental Units Development – Phase I Housing

- a. The Architectural/Engineering Team of Williams Blackstock Architects has distributed construction documents for the housing development at the Tuxedo Court site. The project schedule is as follows:

Advertisement begins	December 18, 2006
Pre Bid Conference	January 10, 2007
Bid Opening	February 1, 2007

The bid submitted by Trawick Contractors was recommended to and approved by the HABD Board of Commissioners for award at the March 2007 Board Meeting. The contract has been signed by Trawick Contractors and returned to the HABD for signature.

TUXEDO COURT

- b. Coordination between the architectural/engineering team, the engineering team, HABD staff, City staff, and the PMT is ongoing, including design and strategic coordination efforts.
- c. The LIHTC application for this project was submitted to Alabama Housing Finance Authority on March 14, 2007. Tax credits were not awarded for this project. An out-of-cycle application was submitted. Tax credits were awarded in August 2007. The HABD has requested proposals for a financial entity to purchase the tax credits. The RFP for these services were submitted to the HABD on September 10, 2007. A recommendation to the HABD Board of Commissioners was made and approved at the October 2007 meeting. Boston Capital was approved for this process.
- d. The HABD Board of Commissioners approved the termination of the contract for construction services with Trawick Contractors.
- e. No construction activity to date.

V. Rental Units Development – Phase II Housing

- a. The Architectural/Engineering Team of Williams Blackstock Architects has distributed construction documents for the Phase II Rental units at the Tuxedo Court site. The project schedule is as follows:

Advertisement begins	December 9, 2007
Pre Bid Conference	December 18, 2007
Bid Opening	January 17, 2008
- b. The Housing Authority of the Birmingham District Board of Commissioners approved the contract for Phase II – Rental Units with Trawick Contractors.
- c. The LIHTC application for this project was submitted to Alabama Housing Finance Authority in March 2008. Additional information has been requested by the Alabama Housing Finance Authority. This information was forwarded on April 11, 2008.
- d. Tax credits for the Phase II Housing project were awarded by the AHFA on June 17, 2008
- e. The HABD Board of Commissioners approved the rejection of bids received for this project.
- f. The rental housing development phases have been advertised for bid as one project including the 220 rental units of the project. The project schedule is as follows:

Advertisement begins	June 22, 2008
Pre Bid Conference	July 15, 2008
Bid Opening	August 5, 2008
- g. No construction activity to date.

VI. Rental Units Development – Phase I and Phase II Housing

- a. Bids were received on August 5, 2008. Three (3) companies submitted bids – Capstone Building Corporation, White-Spunner Construction, and Wild Builders.
- b. At its August 2008 regular Board Meeting, the HABD Board of Commissioners approved the contract for construction services of the Rental Units Phase I and Phase II with Capstone Building Corporation. The contracts have been signed by all parties.
- c. A Notice to Proceed was issued to Capstone in early November 2008.
- d. Capstone is progressing with construction including site preparation, foundation installation, framing, roofing, rough plumbing, and electrical work. Work on Blocks 1, 2, 4, 5 6, 7, and 10 is continued. Work on Block 11 is complete. Foundations are complete on an additional five (5) buildings. Construction is ongoing on twenty (20) buildings. The final walkthrough of the four (4) buildings on Block 6 and two (2) buildings on Block 10 has occurred; buildings are substantially complete. The initial walkthrough of the five (5) buildings on Block 2 occurred in mid-October. The final punch walkthrough of the

TUXEDO COURT

buildings on Block 2 is scheduled for early November. Phase I is approximately 95% complete; Phase II is approximately 84% complete.

- e. Bhate Geosciences is providing geotechnical services for the rental units' construction. Weekly logs are provided to the project management team regarding the testing services provided, the services conducted, and the recommendations for quality construction.
- f. The equity provider closing for Phase I construction is complete.

VII. Real Estate

- a. Negotiations are continuing with the property owners in the general vicinity of the defined Tuxedo Court revitalization area.

VIII. Market Studies

- a. The HABD Board of Commissioners awarded a contract for Market Studies and As-Built Appraisals to Baker Valuation at the January 2008 board meeting. A notice to proceed has been issued for these services.
- b. Baker Valuation has completed the Market Study and As-Built Appraisal for Phase I Rental Units within the required schedule.
- c. Baker Valuation has completed the Phase II As-Built Appraisal.

IX. Equity Provider

- a. The procurement for tax credit equity provider was issued. Proposals were received on August 19, 2008. Best and final offers from firms submitting proposals were received on August 29, 2008. The evaluation team reviewed the received proposals and provided a recommendation. The HABD Board of Commissioners approved RBC Capital as the equity provider at its September 2008 Board meeting.
- b. The Program Management Team worked with RBC in preparation for the tax credit closing. Compliance documents are provided to RBC as required.
- c. The closing for Phase I is complete.
- d. AHFA approved the application for Exchange Funds for Phase II. HABD is providing compliance documents to receive the funding.

X. Property Management Services

- a. A RFP for Property Management Services was issued on January 20, 2009. Proposals for the Property Management RFP were received on February 17, 2009. The Evaluation Team reviewed the proposals and recommended a firm.
- b. The recommendation to the HABD Board of Commissioners was presented and approved at the April 2009 Board Meeting. HJ Russell is the procured property management firm. A kick off meeting with HJ Russell was held. The contract has been executed by HJ Russell. HJ Russell will be onsite on November 2, 2009 to start the application process.

2. Construction Progress

Fountain Heights

- a. All houses included in the Fountain Heights project are substantially complete.
- b. The contractor has submitted the final closeout documents. Close out of the project is underway.

TUXEDO COURT

HOUSING AUTHORITY
of the Birmingham District

PROGRESS REPORT No. 64
October 2009

MBE/DBE and Section 3 Participation

The following is a breakdown of MBE/DBE/Section 3 company's participation in the current active project contracts to date.

	<u>% of Total Contract Value</u>
❖ Professional Services Contracts	
MBE/DBE/WBE Entities	32.0%
Local Companies	88.0%
❖ Demolition Services Contracts	
MBE/DBE/WBE Entities	9.0%
Local Companies	3.4%
❖ Sewer Capping Services Contracts	
MBE/DBE/WBE Entities	100.0%
Local Companies	100.0%
❖ Infrastructure Services Contracts	
MBE/DBE/WBE Entities	45.7%
Local Companies	100.0%
❖ Community and Daycare Centers Design Contract	
MBE/DBE/WBE Entities	50.0%
Local Companies	100.0%
❖ Rental Units Construction Services Contract	
MBE/DBE/WBE Entities	25.3%
Local Companies	85.7%

The companies are participating in the Section 3 program. Firms must certify with each pay request that its company is in compliance with Section 3.

3. Project Related Meetings

- ❖ October 6 OAC Meeting – Rental Units Progress
- ❖ October 19 HABD Board of Commissioners Board Meeting
- ❖ October 20 OAC Meeting – Rental Units Progress
- ❖ October 27 Meeting with HJ Russell

4. Procurements

- ❖ None

5. Document Submissions and Notices

- ❖ September 2009 Program Report
- ❖ AHFA Due Diligence Requirements
- ❖ Tax Credit Due Diligence Requirements

TUXEDO COURT

HOUSING AUTHORITY
of the Birmingham District

PROGRESS REPORT No. 64
October 2009

PROJECT LOOK AHEAD

30 – 60 Day Look Ahead:

- ❖ Fountain Heights Homeownership Closings
- ❖ Construction of Multifamily Rental Units
- ❖ Equity Provider Coordination/Tax Credit Closing – Phase II
- ❖ AHFA Supporting Documentation

FINANCIAL REVIEW

October 2009

The PMT is currently working with the HABD staff to reconcile on a monthly basis the project's financial information.

1. Payment Applications

- a. Williams Blackstock Pay Request #40
- b. Capstone Building Corporation Pay Request #11
- c. Infrastructure Pay Request #20

SECTION 3 INFORMATIONAL PHOTOGRAPHS



**TUXEDO COURT
RENTAL UNITS CONSTRUCTION PROGRESS
LOOKING LIKE HOME**

TUXEDO COURT

**HOUSING AUTHORITY
of the Birmingham District**

**PROGRESS REPORT No. 64
October 2009**



**TUXEDO COURT
RENTAL UNITS CONSTRUCTION PROGRESS
BLOCK 6 – PARKING LOT VIEW**



**TUXEDO COURT
RENTAL UNITS CONSTRUCTION PROGRESS
BLOCK 7**

TUXEDO COURT

HOUSING AUTHORITY
of the Birmingham District

PROGRESS REPORT No. 64
October 2009



TUXEDO COURT
RENTAL UNITS CONSTRUCTION PROGRESS
LANDSCAPING SERVICES



TUXEDO COURT
RENTAL UNITS CONSTRUCTION PROGRESS
INTERIORS