

HOUSING AUTHORITY of the BIRMINGHAM DISTRICT

TUXEDO COURT

PROGRESS REPORT
February 2009

Program Managers

BOULEVARD GROUP INC.

484 Boulevard SE
Atlanta, GA. 30312

Tel. 404.622.7879
fax 404.622.9395

2323 – 1st Avenue North
Birmingham AL 35203

Tel. 205.327.2702
fax 205.327.2704

March 5, 2009

TUXEDO COURT

HOUSING AUTHORITY
of the Birmingham District

PROGRESS REPORT No. 56
February 2009

TABLE OF CONTENTS

SECTION 1	Executive Summary
SECTION 2	Status Reports
	<ul style="list-style-type: none">• Resident Relocation and Returns• Community and Supportive Services – CSS• Project Progress Overview<ol style="list-style-type: none">1. Project Implementation2. Construction Progress3. Project Related Meetings4. Procurements Status5. Document Submissions and Notices• Project Look Ahead• Financial Review<ol style="list-style-type: none">a. Payment Applications
SECTION 3	Informational Photographs

TUXEDO COURT

HOUSING AUTHORITY
of the Birmingham District

PROGRESS REPORT No. 56
February 2009

SECTION 1 EXECUTIVE SUMMARY

PROJECT PROGRESS OVERVIEW February 2009

- *Fountain Heights* – The contractor has twenty-five (25) substantially complete houses. Closeout of the contract is in progress. To date, sixteen (16) houses have closed.
- *Infrastructure Services* – Construction is progressing. Approximately 85% of the work is complete.
- *Rental Units Construction* – Capstone Building Corporation is progressing with buildings. Framing has started on 5 buildings. Foundations on 10 of the 12 buildings in Phase I are complete.
- *Property Manager RFP* – Proposals for an onsite property manager were received. An evaluation team is currently reviewing the submittals.
- *Tax Credit Closing* – Closing is complete for Phase I; Compliance for Phase II is underway.
- *ALDOT Trail* – Design efforts are underway. The project is expected to be advertised for bid in March 2009.

TUXEDO COURT

HOUSING AUTHORITY
of the Birmingham District

PROGRESS REPORT No. 56
February 2009

SECTION 2 STATUS REPORTS

RESIDENT RELOCATION AND RETURNS

February 2009:

All residents of Tuxedo Court have been relocated to other housing communities and locations selected by the residents as of November 15, 2005.

The HABD staff will continue to coordinate with the relocated residents of Tuxedo Court, providing status updates regarding the progress of this revitalization program; updates on HUD coordination's and related requirements; updates regarding program procurements; and updates regarding homeownership opportunities. Relocated residents will receive updates on the transition process back to the new development, upon the complete development of the return criteria.

Plans to provide the residents with an updated overview of the program, status updates of the infrastructure and housing construction projects, and the development of the return criteria need to be revisited. The procurement of a Property Manager for the development has been issued. Six proposals were received on February 17, 2009. An evaluation team is currently reviewing the proposals submitted.

HABD staff has resumed meetings with former residents of the Tuxedo Court community in preparation of returning to the site.

COMMUNITY AND SUPPORTIVE SERVICES - CSS

February 2009:

JCCEO continues to collect data through case management and assist residents by providing CSS services. JCCEO hosts activities to assist residents towards financial independence and are meeting the needs and family goals for the families. JCCEO utilizes its Outcome Results System (ORS) for capturing statistics of assessments and focus groups. Residents continue to receive assistance with basic needs, job readiness training, educational assistance, entrepreneurial training sessions, and childcare assistance.

Offsite outreach efforts for former residents are continuing. JCCEO monitors the progress of residents towards goals of self-sufficiency. The current case load includes eighty-three (83) former Tuxedo Court residents.

JCCEO case workers provided services to address the following needs of families from Tuxedo Court: prepared forty-eight (48) service referrals for forty-five (45) Tuxedo Court residents for employment, basic needs, financial, medical, utility, childcare, and Christmas assistance. Twenty-seven (27) residents are currently enrolled in the Employment preparation/placement program. Four (4) residents are enrolled in the job skills training program. Five (5) residents gained employment; two (2) residents lost employment; currently, fifty-two (52) residents of the current caseload are employed.

PROJECT PROGRESS OVERVIEW

February 2009:

1. Project Implementation

A. *Off-Site Development – Fountain Heights Homeownership Component*

- a. Homeownership opportunities in Fountain Heights are being promoted through the HABD staff with the distribution of the revised HABD Homeownership brochure, highlighting photographs and information about the homeownership program.
- b. Signage promoting homeownership opportunities are posted in and around the Fountain Heights neighborhood, and near Interstate 65 in the Fountain Heights area. Interested families are directed to contact the HABD Homeownership Coordinator.

I. *Site Acquisitions*

- a. HABD has site control of properties to build twenty-five (25) of the twenty-five (25) homes. Closings are continually being scheduled.

II. *Off Site Development Process – 25 Single Family Homes in Fountain Heights*

- a. KSH Construction is progressing with approximately 99% of the project complete. To date, the contractor has delivered twenty-five (25) houses as substantially complete.
- b. Currently, HABD staff has secured twenty-three (23) sales contracts for the homes being constructed. The HABD has closed with sixteen (16) homeowners and several closings are expected in the upcoming weeks, as a closing schedule is being developed.

III. *Market Studies*

- a. No additional activity at this time.

B. *On-Site Development – Tuxedo Court Property*

I. *Demolition*

- a. Services complete.

II. *Site Development / Public Improvements*

- a. USInfrastructure, Inc. developed the construction bid package (specifications and plans) for infrastructure improvements at Tuxedo Court, in coordination with the housing units design, being developed by Williams-Blackstock Architects. US Infrastructure has evaluated the bids to certify the lowest responsible, responsive bidder. The HABD Board of Commissioners elected to reject all bids submitted for this project at its April 2007 board meeting. The project was rebid. The HABD Board of Commissioners elected to approve the lowest responsible, responsive bidder, Russo Corporation, at its June 2007 Board of Commissioners meeting. The contracts were executed by both parties. The HABD Board of Commissioners voted to terminate the contract executed with Russo Corporation at its November 2007 Board meeting due to the City's assessment of non-compliance in the procurement process. The project was re-advertised. Bids were opened in January 2008. Engineering Design Technologies, Inc. is the engineer of record for the re-bid process.
- b. In efforts to utilize the Jefferson County Commission as a funding source, and in association with comments Commissioner Langford expressed at the Tuxedo Court Groundbreaking ceremony, an interlocal agreement between the City and Jefferson County for funding for this project was approved by the Jefferson County Commission at its February 20, 2007 meeting. The interlocal agreement has been executed by both parties.
- c. The HABD/PMT Team is continuing to work and coordinate with the City regarding the infrastructure scope and budget. The Intergovernmental Agreement has been approved by the City Council and executed by the Mayor. An amendment to the Intergovernmental Agreement has developed and is being reviewed. The Program Management Team met with City Staff in early December 2008 regarding the amendment.

TUXEDO COURT

HOUSING AUTHORITY
of the Birmingham District

PROGRESS REPORT No. 56
February 2009

- d. The HABD/PMT Team along with Williams Blackstock Architects and subconsultants prepared documentation to be submitted to the Alabama Department of Transportation (ALDOT) Transportation Enhancement (TE) Program through the City of Birmingham's Planning and Engineering Department. Annually, the ALDOT makes the TE Project available to cities and municipalities with request for proposals. The proposal included schematic design efforts for the proposed linear park at on-site Tuxedo Court and enhancements along the Interstate 20/59 corridor in the vicinity of Tuxedo Court. Notification of approval from ALDOT was received. The PMT met with the City's engineering staff regarding the status of the ALDOT grant. The PMT has forwarded a fee proposal from the architect to the City. The City is preparing contract documents for the design. Design is underway at 75% complete.
- e. The City has elected to not fund the infrastructure construction due to its assessment of non-compliance in the procurement process. The City has agreed to provide funding contingent upon the HABD re-bidding the infrastructure construction in compliance with the intergovernmental agreement. The City has approved the current re-bid process.
- f. The infrastructure construction was re-bid in order to receive the funding from the City. The proposed schedule for re-bid was:

Advertisement begins:	December 9, 2007
Pre-Bid Conference:	December 18, 2007
Bid Opening:	January 15, 2008
- g. The infrastructure work is ongoing. Russo Corporation is approximately 85% complete with infrastructure services.
- h. The ALDOT has provided approval for work in the 20th Street (Highway 269) right-of-way. The work is complete.
- i. The HABD Board of Commissioners awarded the design services for the Tuxedo Court HOPE VI Community Center and Daycare Center to Herrington/TRI Joint Venture. A kick off meeting was held. Programs for design services are finalized. The architect has completed schematic design and is awaiting approval from HABD.
- j. Bhate Geosciences is providing geotechnical services for the construction.

III. Site Acquisitions

- a. No activity at this time.

IV. Rental Units Development – Phase I Housing

- a. The Architectural/Engineering Team of Williams Blackstock Architects has distributed construction documents for the housing development at the Tuxedo Court site. The project schedule is as follows:

Advertisement begins	December 18, 2006
Pre Bid Conference	January 10, 2007
Bid Opening	February 1, 2007

- The bid submitted by Trawick Contractors was recommended to and approved by the HABD Board of Commissioners for award at the March 2007 Board Meeting. The contract has been signed by Trawick Contractors and returned to the HABD for signature.
- b. Coordination between the architectural/engineering team, the engineering team, HABD staff, City staff, and the PMT is ongoing, including design and strategic coordination efforts.
 - c. The LIHTC application for this project was submitted to Alabama Housing Finance Authority on March 14, 2007. Tax credits were not awarded for this project. An out-of-cycle application was submitted. Tax credits were awarded in August 2007. The HABD has requested proposals for a financial entity to purchase the tax credits. The RFP for these services were submitted to the HABD on September 10, 2007. A recommendation

TUXEDO COURT

HOUSING AUTHORITY
of the Birmingham District

PROGRESS REPORT No. 56
February 2009

to the HABD Board of Commissioners was made and approved at the October 2007 meeting. Boston Capital was approved for this process.

- d. The HABD Board of Commissioners approved the termination of the contract for construction services with Trawick Contractors.
- e. No construction activity to date.

V. Rental Units Development – Phase II Housing

- a. The Architectural/Engineering Team of Williams Blackstock Architects has distributed construction documents for the Phase II Rental units at the Tuxedo Court site. The project schedule is as follows:

Advertisement begins	December 9, 2007
Pre Bid Conference	December 18, 2007
Bid Opening	January 17, 2008

- b. The Housing Authority of the Birmingham District Board of Commissioners approved the contract for Phase II – Rental Units with Trawick Contractors.
- c. The LIHTC application for this project was submitted to Alabama Housing Finance Authority in March 2008. Additional information has been requested by the Alabama Housing Finance Authority. This information was forwarded on April 11, 2008.
- d. Tax credits for the Phase II Housing project were awarded by the AHFA on June 17, 2008
- e. The HABD Board of Commissioners approved the rejection of bids received for this project.
- f. The rental housing development phases have been advertised for bid as one project including the 220 rental units of the project. The project schedule is as follows:

Advertisement begins	June 22, 2008
Pre Bid Conference	July 15, 2008
Bid Opening	August 5, 2008
- g. No construction activity to date.

VI. Rental Units Development – Phase I and Phase II Housing

- a. Bids were received on August 5, 2008. Three (3) companies submitted bids – Capstone Building Corporation, White-Spunner Construction, and Wild Builders.
- b. At its August 2008 regular Board Meeting, the HABD Board of Commissioners approved the contract for construction services of the Rental Units Phase I and Phase II with Capstone Building Corporation. The contracts have been signed by all parties.
- c. A Notice to Proceed was issued to Capstone in early November 2008.
- d. Capstone is progressing with construction including site preparation, foundation installation and framing. Work on Blocks 6 and 10 is continuing. Work on Blocks 2 and 11 has started. Foundations are complete on ten (10) of the twelve (12) buildings of Phase I. Framing is complete on five (5) buildings.
- e. Bhate Geosciences is providing geotechnical services for the rental units' construction.
- f. The equity provider closing for Phase I construction is complete. The closing for Phase II construction is anticipated in early April 2009.

VII. Real Estate

- a. Negotiations are continuing with the property owners in the general vicinity of the defined Tuxedo Court revitalization area.

VIII. Market Studies

TUXEDO COURT

HOUSING AUTHORITY
of the Birmingham District

PROGRESS REPORT No. 56
February 2009

- a. The HABD Board of Commissioners awarded a contract for Market Studies and As-Built Appraisals to Baker Valuation at the January 2008 board meeting. A notice to proceed has been issued for these services.
- b. Baker Valuation has completed the Market Study and As-Built Appraisal for Phase I Rental Units within the required schedule.
- c. Baker Valuation has completed the Phase II As-Built Appraisal.

IX. Equity Provider

- a. The procurement for tax credit equity provider was issued. Proposals were received on August 19, 2008. Best and final offers from firms submitting proposals were received on August 29, 2008. The evaluation team reviewed the received proposals and provided a recommendation. The HABD Board of Commissioners approved RBC Capital as the equity provider at its September 2008 Board meeting.
- b. The Program Management Team is working with RBC in preparation for the February 2009 tax credit closing. Weekly progress meetings identifying due diligence are ongoing.
- c. The closing for Phase I is complete.

2. Construction Progress

Fountain Heights – Completion to date, February 28, 2009.

- a. All houses included in the Fountain Heights project are substantially complete.

MBE/DBE and Section 3 Participation

The following is a breakdown of MBE/DBE/Section 3 company's participation in the current active project contracts to date.

	<u>% of Total Contract Value</u>
❖ Professional Services Contracts	
MBE/DBE/WBE Entities	32.0%
Local Companies	88.0%
❖ Demolition Services Contracts	
MBE/DBE/WBE Entities	9.0%
Local Companies	3.4%
❖ Sewer Capping Services Contracts	
MBE/DBE/WBE Entities	100.0%
Local Companies	100.0%
❖ Infrastructure Services Contracts	
MBE/DBE/WBE Entities	45.7%
Local Companies	100.0%
❖ Community and Daycare Centers Design Contract	
MBE/DBE/WBE Entities	50.0%
Local Companies	100.0%
❖ Rental Units Construction Services Contract	
MBE/DBE/WBE Entities	25.3%
Local Companies	85.7%

TUXEDO COURT

HOUSING AUTHORITY
of the Birmingham District

PROGRESS REPORT No. 56
February 2009

The following companies are participating in the Section 3 program as noted. Miles College with one (1) employee; JCCEO with one (1) employee; Capstone with one (1) employee Engineering Design Technologies with two Section 3 companies; and Russo with one (1) employee. Williams Blackstock Architects, Herrington/TRI, Banks, Finley & White Co. and Klein-Hornig are participating in the scholarship program.

3. Project Related Meetings

- ❖ February 3 Property Management RFP Pre-Proposal Conference
- ❖ February 4 PMT Team Conference Call/Meeting
HOPE VI Update Meeting
- ❖ February 5 OAC Meeting – Rental Units Progress
- ❖ February 10 Infrastructure Progress Meeting
- ❖ February 11 PMT Team Conference Call/Meeting
- ❖ February 17 Property Management RFP Submittals Due
- ❖ February 18 HOPE VI Update Meeting
- ❖ February 19 OAC Meeting – Rental Units Progress
HABD Board of Commissioners Board Meeting
- ❖ February 24 Infrastructure Progress Meeting
- ❖ February 25 PMT Team Conference Call/Meeting

4. Procurements

- ❖ Property Management - February 17, 2009

5. Document Submissions and Notices

- ❖ January 2009 Program Report

PROJECT LOOK AHEAD

30 – 60 Day Look Ahead:

- ❖ Intergovernmental/Interlocal Agreements coordination with the City
- ❖ AHFA Supporting Documentation
- ❖ Fountain Heights Homeownership Closings
- ❖ Construction of Multifamily Rental Units
- ❖ Equity Provider Coordination/Tax Credit Closing – Phase II

FINANCIAL REVIEW

February 2009

The PMT is currently working with the HABD staff to reconcile on a monthly basis the project's financial information.

1. Payment Applications

- a. Capstone Pay Request #3
- b. Russo Pay Request #11
- c. EDT Pay Request #14

TUXEDO COURT

**HOUSING AUTHORITY
of the Birmingham District**

**PROGRESS REPORT No. 56
February 2009**

**SECTION 3
INFORMATIONAL PHOTOGRAPHS**



**TUXEDO COURT
INFRASTRUCTURE CONSTRUCTION PROGRESS
NEW STREETS AND LIGHTING**



**TUXEDO COURT
INFRASTRUCTURE CONSTRUCTION PROGRESS
NEW STREETS, CURBS, AND LIGHTING**

TUXEDO COURT

**HOUSING AUTHORITY
of the Birmingham District**

**PROGRESS REPORT No. 56
February 2009**



**TUXEDO COURT
RENTAL UNITS CONSTRUCTION PROGRESS
BLOCK 6 – LOOKING SOUTH**



**TUXEDO COURT
RENTAL UNITS CONSTRUCTION PROGRESS
BLOCK 6 LOOKING EAST**

TUXEDO COURT

HOUSING AUTHORITY
of the Birmingham District

PROGRESS REPORT No. 56
February 2009



TUXEDO COURT
RENTAL UNITS CONSTRUCTION PROGRESS
FOUNDATIONS ON BLOCK 10 – LOOKING SOUTH